COMPLETION REPORT

1	Name of the work	Improvements to roads and drain at 4th and 5th cross MHR Layout in Bagalagunte ward no. 14 Dasarahalli Sub division.
2	Sanctioned Estimate No. & Date	ಪತ್ರ ಸಂ CE/DZ/GS/16-17 ದಿ 19.1.2017 ಟೆಂ ಸಂ EE/DZ/92/16-17 ದಿ 10.1.2017
3	Head of Account which is chargeable	PWD 1721.
4	Instrument Order NO. & Date	EE/DD/143/16-17 dt 9.3.2017
5	Name Of Contractor	Sreeram Reddy, #62, Behind Video, Ashok Nagar, Nagasandra, Bangalore- 560073
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	—
7	Measurement recorded in	M.B No 1721/12-13 pg No 17 to 24 / 16/12/2017
8	Check Measurement of the Asst	
9	Name of the office/official in charge of the work	
10	a) Asst. Eng/junior Eng	D S ಮಂಜುನಾಥ್
	b) Asst. Exe Engineer	ಶಿವಕುಮಾರ

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
20.00	1814941-00	—	185059-00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.

ASSIATANT EXECUTIVE ENGINEER